DEPARTMENT OF WORKS & HIGHWAYS

MATERIAL SCIENCE & TECHNOLOGY BRANCH

Materials Testing Laboratory

[√] Port Moresby, [ ] Lae, [ ] Mt. Hagen, [ ] Annex Lab.

Date:

Page of

MOISTURE CONTENT DETERMINATIONS - AS.1289.2.1.1 & 2.1.4

Client : ---------- Asset No. ----------

Project: ---------- Job No: ----------

Location: ---------- Material Source / Pit No. ----------

Material Description: ---------- Depth: ----------

	SAMPLE / JOB No.							
Container number								
M1	Mass of wet soil and container		g					
M2	Mass of dry soil and container		g					
Mc	Mass of dry soil and container (check mass)							
M3	Mass of container		g					
M4	Mass of water	(M1) - (M2)	g					
M5	Mass of dry soil	(M2) - (M3)	g					
M6	Moisture content.	(M4) x 100 / (M5)	%					
	SAMPLE/ JOB No.							
Container number								
M1	Mass of wet soil and container		g					
M2	Mass of dry soil and container		g					
Mc	Mass of dry soil and container (check mass)		g					
M3	Mass of container		g					
M4	Mass of water	(M1) - (M2)	g					
M5	Mass of dry soil	(M2) - (M3)	g					
M6	Moisture content.	(M4) x 100 / (M5)	%					
	SAMPLE/ JOB No.							
Container number								
M1	Mass of wet soil and container		g					
M2	Mass of dry soil and container		g					
Mc	Mass of dry soil and container (check mass)		g					
M3	Mass of container		g					
M4	Mass of water	(M1) - (M2)	g					
M5	Mass of dry soil	(M2) - (M3)	g					
M6	Moisture content.	(M4) x 100 / (M5)	%					

Tested by: ---------- Checked by: ----------

Date: ---------- Date: ----------

Authorised by: AS(Material Science & Technology Branch)

FORM No.S-2.1.1

Revised Worksheet: 08/042022 lhb