DEPARTMENT OF WORKS & HIGHWAYS

MATERIAL SCIENCE & TECHNOLOGY BRANCH

Materials Testing Laboratory

☑ **Port Moresby,** ☐ **Mt. Hagen,** ☐ **Lae,** ☐ **Annex Lab.**

Date:

Page of

SODIUM SULPHATE SOUNDNESS - COARSE AGGREGATE - AS 1141. 24

Client : Asset No.

Project: Job No:

Location: Material Source / Pit No.

Material Description: Depth:

	FROM SIEVE ANALYSIS			
SIEVE SIZES (mm)	MASS RETAINED After Washed (M1)	% RETAINED After Washed (M3) = M1/M2*100	RECALCULATED % Retained (P) = M3/M4*100	**Minimum Mass**
75.0-53.0				**3000**
53.0-37.5				**2000**
37.5-26.5				**1500**
26.5-19.0				**1000**
19.0-13.2				**750**
13.2-9.5				**500**
9.5-4.75				**300**
	M2 =	M4 =		

SIEVE SIZES (mm)	Determin LOSS	DISH No.	Mass before Test (M5)	Mass After Test (M6)	% LOSS (C) = M5-M6*100 / M5	Recalculated % Retained (P)	WEIGHTED % LOSS W = C * P / 100
75.0-53.0	26.5						
53.0-37.5	26.5						
37.5-26.5	16.0						
26.5-19.0	13.2						
19.0-13.2	8.0						
13.2-9.5	6.7						
9.5-4.75	3.35						
						TOTAL WEIGHTED % LOSS	

No. of Cycles	Temp. of Solution		Specific Gravity of solution	Place into solution		Remove from solution		Draining Time (mins)	Place in oven		Removed from Oven		Cooling
	At Start	At End		Time	Date	Time	Date		Date	Time	Date	Time	Time
1													
2													
3													
4													
5													

Tested by: Checked by:

Date: Date:

Authorised by: AS (Material Science & Technology Branch)

FORM No. A-24 (C)

Revised Worksheet: 09/05/2022 lhb